EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Plat form to Railway Sanction at Singapura in Ward No 11 (Kuvempunagar) Vidyaranyapura Sub Division
2	Amount of Work Portion	18347736.00
3	Estimated Cost	20.00 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	133/ Dt 24.10.16
6	No. and date under which work order issued	133/ Dt 24.10.16
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	~~24.01.17~~ 24.01.17
9	Date of receipt of application in the sub division office	~~24.01.17~~ 24.01.17
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	240 Days
15	Date of recommending time limit applied for	24.09.2017
16	Whether the orginal application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	yes
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to the BWSSB work under progress Hence EOT is Recommended for Sanction without penalty
22	Remarks of the EE with the daily rate of penalty proposed	
23	Remarks of the CE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

Bangalore Mahanagara
Bangalore 92